COMPLETION REPORT

1	Name of Work	Improvements to drain all round the park in ward no.14 Dasarahalli Zone
2	Sanctioned Estimate No & Date (AS & TS No)	BBMP/EE/PD/DZ/AS/01/2021-22 Dt: 05/07/2021
3	Head Of Account which is Chargable	P-2178
4	Instrument Order No. & Date	BBMP/DZ/EE/PD/WO/10/2022-23 Dt:21.03.2023.
5	Name of Contractor	H MURTHY
6a	Time Stipulated for completion of work	180 Days
b	Delay in exculpation of Work	-
7	Measurement recoded in M B	4106
	Page No	410580 to 410585
8	Check Measurment of the Asst.	02-08-2023
9	Name of the Office/Offical in charge of the Work	Asst. Executive Engineer
10	a) Assistant Engineer	Venkateshappa
	b) Asst.Executive Engineer	B R Ranganath

Sanctioned Estimate Amount	Amount Claims As per Actually Vide as per bills	Excess	Savings
140.00	1,41,12,959 = 00	1,12,959-00	—

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that theContractor has delayed and completed the work for which necessary fine recovere
3) Certified that the above work has been executed by the Contractor satisfactory in

Asst. Engineer 02/08/23
Project Division

Asst.Executive Engineer
Project Division
Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Executive Engineer
Project Division
Executive Engineer
Project Division
Dasarahalli Zone. BBMP

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

Scanned with OKEN Scanner